



Tabel 4.3 Rencana Kerja

Tabel Rencana Kerja

PEKERJAAN TAMBAH BANJUNAN BELAKANG

PROYEK : RUKO SETRASARI

LOKASI : JL. SETRASARI KAV - 8 BANDUNG

KETERANGAN	MAREKAP		APRIL				MAY						JUNI				JULI				AGUSTUS				SEPT	PRESTASI			
	5	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24		25	26	27
	01-07	02-14	15-21	22-28	29-04	05-11	12-18	19-25	26-02	03-09	10-16	17-23	24-30	31-06	07-13	14-20	21-27	28-04	05-11	12-18	19-25	26-01	02-08	09-15	16-22	23-29	30-05	1	
<b>A. LAMPAI - I</b>																													
1. PEKERJAAN PELETAKAN MUANGMAM	8,51	4,225																											4,22
2. PEKERJAAN KAW/OC ( 1 UMTI )	10,62	5,31	5,31																										
3. PEKERJAAN TANGGA BETON ( 1 UMTI )	10,03		2,508	2,51	2,51											2,51													
4. PEKERJAAN MURANG LAJIM - LAJIM	11,16																		2,78	2,78	2,78							2,78	
<b>JUMLAH</b>	<b>40,32</b>																												
<b>B. LAMPAI - II</b>																													
1. PEKERJAAN PELETAKAN MUANGMAM	6,87				2,322	2,322																				2,32			
2. PEKERJAAN KAW/OC ( 1 UMTI )	7,51						3,82	3,82																					
3. PEKERJAAN TANGGA BETON ( 1 UMTI )	9,73								2,432	2,432	2,432															2,432			
<b>JUMLAH</b>	<b>24,11</b>																												
<b>C. LAMPAI - III</b>																													
1. PEKERJAAN PELETAKAN MUANGMAM	6,87											3,483																	3,48
2. PEKERJAAN KAW/OC ( 1 UMTI )	7,51											3,82	3,82																
3. PEKERJAAN TANGGA BETON ( 1 UMTI )	10,03													2,006	2,01	2,01										2,006		2,01	
<b>JUMLAH</b>	<b>24,41</b>																												
<b>D. LAMPAI - IV</b>																													
1. PEKERJAAN PELETAKAN MUANGMAM	4,57																1,62	1,62									1,62		
2. PEKERJAAN KAW/OC ( 1 UMTI )	5,48																		1,27	1,27							1,27		1,27
<b>JUMLAH</b>	<b>10,05</b>																												
<b>JUMLAH TOTAL</b>	<b>100</b>																												
<b>PERENCANAAN PRESTASI</b>		8,535	7,018	2,51	2,51	2,322	2,322	3,82	6,252	2,432	2,432	3,483	3,82	5,83	2,01	2,01	2,51	1,62	1,62	1,27	4,16	2,78	7,228	7,43	1,373	2,01	2,78	5,6	
<b>KOMULATIF PERENCANAAN</b>		8,535	17,35	19,86	22,37	24,9	27,819	30,84	37,29	39,72	42,16	45,64	49,4	55,48	57,5	59,5	62,01	63,6	65,2	66,6	70,2	73,4	80,81	87,8	89,2	91,2	94	100	
<b>REALISASI PRESTASI</b>		8,535	7,82	2,51	0,567	0,12	2,58	4,4	7,15	3,16	2,51	3,342	3,82	3,82	2,01	2,01	2,51	1,62	1,62	1,27	4,16	2,78	7,23	7,43	1,373	2,01	2,78	5,6	
<b>KOMULATIF PRESTASI REALISASI</b>		8,535	17,35	19,86	22,37	22,8	24,98	29,38	36,8	39,68	42,1	45,64	49,6	55,5	57,5	59,5	62,01	63,6	65,2	66,6	70,2	73,6	80,5	87,8	89,2	91,2	94	100	